

Driscoll School - Gantt Project Report

Plans: Ready for Steel Selected

Start Date: Monday May 23 2022

Roles: Multiple Roles Selected

End Date: Tuesday June 14 2022

Locations: Multiple Locations Selected (Including Location-less tickets)

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 23					Week Of Mon May 30					Week	
								23	24	25	26	27	28	29	30	31	01	02	
Ready for Steel	441		2021-06-12	2022-08-26				22	27	31	38	44			46	43	48	44	46
UG Plumbing - Sanitary/Waste A17 to A4 (West)	8	3	2022-05-18	2022-05-27			Plumbing-PJ Kennedy												
FRP Elevated Footings & Frost Wall	7	6	2022-05-19	2022-05-27			Concrete-Marguerite												
AB core lift 3	7	9	2022-05-19	2022-05-27			Concrete-Marguerite												
Haul/Place Stone Bldg. A	5	2	2022-05-23	2022-05-27			Sitework-Derenz												
Backfill Walls under ramp A2 line	5	2	2022-05-23	2022-05-27			Sitework-Derenz												
Ground Improvements Building B - M OB 2	5	5	2022-05-24	2022-05-31			Sitework-Derenz												
FRP Deck C3A	6	4	2022-05-25	2022-06-02			Concrete-Marguerite												
Clean Core A Plates	1	2	2022-05-26	2022-05-26			Concrete-Marguerite												
EXCAVATE FOR CORE B MAT FOOTIN G	1	5	2022-05-26	2022-05-26			Sitework-Derenz												
FRP Deck C4A	5	4	2022-05-27	2022-06-03			Concrete-Marguerite												
Weld Clips	5	2	2022-05-27	2022-06-03			Steel-GP East												
Footing 1 : Core B Mat, Iso's under crane	6	2	2022-05-27	2022-06-06			Concrete-Marguerite												
EXCAVATE FOOTINGS 2, 4	4	5	2022-05-27	2022-06-02			Sitework-Derenz												
Under slab - Branch power and Lighti ng conduit layout and install	5	2	2022-05-31	2022-06-06			Electrical-Griffin												
Grid Lines, Control, Material Delivery. FI-1	1	1	2022-05-31	2022-05-31			Carpentry-Central Ceilings												
Install Footings AD line	4	6	2022-05-31	2022-06-03			Concrete-Marguerite												
Set Generator & Tanks	1	2	2022-05-31	2022-05-31			Electrical-Griffin												
Set AHU's- Mezzanine	1	2	2022-05-31	2022-05-31			Mechanical-PJ Kennedy												
Backfill/ Subgrade Bld A	4	2	2022-05-31	2022-06-03			Sitework-Derenz												
AB core lift 4	8	9	2022-05-31	2022-06-09			Concrete-Marguerite												
Backfill Footings SC4 Line	1	3	2022-06-01	2022-06-01			Sitework-Derenz												
Interior & Exterior Clips (Ahead of Fire -Proofer) FI-1	4	2	2022-06-01	2022-06-06			Carpentry-Central Ceilings												
Footings 2: BQ line B30-B2	4	2	2022-06-01	2022-06-06			Concrete-Marguerite												
Erect & Detail C Bumpout	5	8	2022-06-02	2022-06-08			Steel-GP East												
EXCAVATE FOOTINGS 3, 6	4	5	2022-06-03	2022-06-08			Sitework-Derenz												
Grid Lines, Control, Material Delivery. FI-2	1	1	2022-06-06	2022-06-06			Carpentry-Central Ceilings												
Install Foundation Stem wall AD line	4	6	2022-06-06	2022-06-09			Concrete-Marguerite												
Erect Sequence 20 (dock)	1	4	2022-06-06	2022-06-06			Steel-GP East												
Erect Sequence 201 (1)	2	5	2022-06-06	2022-06-07			Steel-GP East												

Touchplan

Task Description	Days	Crew Size	Planned Start	Planned Finish	Actual Start	Actual Finish	Project Role	Week Of Mon May 23					Week Of Mon May 30					Week				
								23	24	25	26	27	28	29	30	31	01	02				
Deliver seq. 201, 20	1	0	2022-06-06	2022-06-06			Steel- GP East												0			
Nelson Studs- Roof	1	2	2022-06-07	2022-06-07			Steel- GP East												0			
Electrical Inspection	1	1	2022-06-07	2022-06-07			Electrical- Griffin												0			
Interior & Exterior Clips (Ahead of Fire -Proofer) FI-2	4	2	2022-06-07	2022-06-10			Carpentry- Central Ceilings												0			
Core B starter wall	9	8	2022-06-07	2022-06-17			Concrete- Marguerite												0			
Walls 2: BQ line B30-B2	7	2	2022-06-07	2022-06-15			Concrete- Marguerite												0			
Footings 4: Southwest Corner BJ.4 to B23	4	2	2022-06-07	2022-06-10			Concrete- Marguerite												0			
Erect Sequence 202 (1)	1	5	2022-06-08	2022-06-08			Steel- GP East												0			
Deliver seq. 202, 203	1	0	2022-06-08	2022-06-08			Steel- GP East												0			
FRP Deck C5	5	4	2022-06-09	2022-06-15			Concrete- Marguerite												0			
FRP Deck C3B	5	4	2022-06-09	2022-06-15			Concrete- Marguerite												0			
Backfill/ Grade line AD	1	2	2022-06-09	2022-06-09			Sitework- Derenzo												0			
Erect Sequence 203 (1)	2	5	2022-06-09	2022-06-10			Steel- GP East												0			
Grid Lines, Control, Material Delivery. FI-4	1	1	2022-06-10	2022-06-10			Carpentry- Central Ceilings												0			
Start Steel Bldg A			2022-06-10	2022-06-10			GC - Gilbane												0			
Break Down Core AB Platforms	4	3	2022-06-10	2022-06-15			Concrete- Marguerite												0			
FRP Deck C4B	5	4	2022-06-13	2022-06-17			Concrete- Marguerite												0			
Interior & Exterior Clips (Ahead of Fire -Proofer) FI-3	4	2	2022-06-13	2022-06-16			Carpentry- Central Ceilings												0			
FRP C SOG	10	4	2022-06-13	2022-06-24			Concrete- Marguerite												0			
Deliver seq. 205	1	0	2022-06-13	2022-06-13			Steel- GP East												0			
Deck & Detail A1	5	3	2022-06-13	2022-06-17			Steel- GP East												0			
Prep Core B Platforms	3	3	2022-06-13	2022-06-15			Concrete- Marguerite												0			
Footings 3: Top of Ramp	4	2	2022-06-13	2022-06-16			Concrete- Marguerite												0			
Crew Size By Role								Project Role	Week Of Mon May 23					Week Of Mon May 30					Week			
									23	24	25	26	27	28	29	30	31	01	02			
All Roles				Total	Complete	Promised Incomplete	Remaining		22	27	31	38	44			46	43	48	44		46	5
				21	0 (0%)	9 (43%)	12 (57%)	Carpentry- Central Ceilings								1	2	2	2		3	2
				362	0 (0%)	235 (65%)	127 (35%)	Concrete- Marguerite	15	15	19	21	25			25	27	27	23		19	2
				13	0 (0%)	12 (92%)	1 (8%)	Electrical- Griffin								4	2	2	2		2	1
				0	0 (0%)	0 (0%)	0 (0%)	GC - Gilbane														
				2	0 (0%)	2 (100%)	0 (0%)	Mechanical- PJ Kennedy								2						
				15	0 (0%)	15 (100%)	0 (0%)	Plumbing- PJ Kennedy	3	3	3	3	3									
				103	0 (0%)	101 (98%)	2 (2%)	Sitework- Derenzo	4	9	9	14	14			12	10	7	7		5	1
				84	0 (0%)	50 (60%)	34 (40%)	Steel- GP East						2		2	2	10	10		17	1

Generated on: May 25, 2022 03:46:03 PM EDT

Italic indicates a constraint.

