

## PIERCE SCHOOL WEEKLY UPDATE, 2/28/25



**Please note: there will be construction activity this Saturday, March 1, 2025.**

### **THIS WEEK** (February 24-28)

- Process/sort/truck out concrete/metal debris
- Complete drill/install piles for Support of Excavation (SOE) work.
- Foundation removal, truck out ACM concrete.
- Install conduit/duct bank for temp power

#### **PROJECT TRACKING:**

- SOE in place: 80%

### **ANTICIPATING NEXT WEEK** (March 3-7)

- Process, sort and truck out material
- Foundation removal, Area 'A'
- Install lagging at piles adj. to Hist. Building
- Continue install of temporary power

#### **MILESTONES:**

- Complete Support of Excavation (SOE): 3/11/25
- Begin excavation for wall footings: 4/30/25

Narrative: The half of the site closest to the Library completed removal of the ACM (asbestos containing material) concrete, and passed DEP review as clean.

The other half of the site made good progress in sorting and trucking out processed (clean) concrete and scrap metal, that effort will be finished next week, and controlled demolition of the foundations (ACM concrete) will begin there.

The SOE (Support Of Excavation) team finished installing piles (see photo) and will continue to install lagging next week. This SOE holds back the earth and buildings that are adjacent, so the site can be excavated down for the new building foundations.

Extra police details have been added on heavier trucking days, some days have had 30+ trucks entering and leaving the site. Overall, the project is on schedule; we expect to begin concrete foundations in May, and steel will begin in mid-September.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

