

PIERCE SCHOOL WEEKLY UPDATE, 3/14/25



THIS WEEK (March 10-14)

- Process/sort/truck out concrete/metal debris
- Install lagging for SOE
- Test pits at 68 Harvard Street
- Install concrete pads for temp power equip.
- Relocate soil from Area C ahead of demo.

PROJECT TRACKING:

- SOE in place: 90%

ANTICIPATING NEXT WEEK (March 17-21)

- Process, sort and truck out material
- Foundation removal, Area 'C'
- Make structural repair at 68 Harvard
- Continue install of temporary power
- Test pit adjacent to Library loading dock

MILESTONES:

- Complete Support of Excavation (SOE): 3/21/25
- Begin excavation for wall footings: 4/30/25

Narrative: The half of the site closest to Harvard Street (Area 'A', right photo) completed 90% of the removal of the ACM (asbestos containing material) concrete, and passed DEP review as clean. The remaining 10% is adjacent to the structural work that needs to occur at 68 Harvard Street and has been identified with tape.

The area (C) near the oil tank vault (former main school entrance) will be the final area for foundations to be removed.

Overall, the project is on schedule; we expect to begin concrete foundations in May, and steel will begin in mid-September.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

