

PIERCE SCHOOL WEEKLY UPDATE, 3/21/25



NOTE: Limited construction activity is planned for this Saturday, 3/22/25

THIS WEEK (March 17-21)

- Demo foundations and vault, Area C
- Process/sort/truck out concrete/metal debris
- Prep columns at 68 Harvard for struct. repair
- Test pit adj. to Library loading dock.

PROJECT TRACKING:

- SOE in place: 90%

ANTICIPATING NEXT WEEK (March 24-28)

- Process, sort and truck out material
- Complete foundation removal, Area 'C'
- Complete structural repair at 68 Harvard
- Continue install of temporary power

MILESTONES:

- Complete Support of Excavation (SOE): TBD
- Begin excavation for wall footings: 4/30/25

Narrative: The majority of Area A was re-opened after DEP inspection; the remaining foundation will be removed once the column repair at 68 Harvard is completed.

The restricted area for ACM concrete removal was moved to Area C in the middle of the site, and foundation/vault removal began. A test pit was done near the Library loading dock to expose some undocumented concrete; initial findings indicate that it will be able to be removed without impacting any adjacent structures.

Additional soil samples of earth to be removed were taken this week, and air quality monitoring was ongoing. 500 CY of soil was trucked out from Stockpile #1 adjacent to the Library.

Re-routing of plumbing in the basement of 62 Harvard was completed this week. The column repair work at 68 Harvard Street began this week with the stripping of paint; the sketch for the repair was approved and we expect this work to be completed next week.

Overall, the project is on schedule; we expect to begin concrete foundations in May, and steel will begin in mid-September.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

