

PIERCE SCHOOL WEEKLY UPDATE, 04/04/25



NOTE: Limited construction activity is planned for this Saturday, 04/05/25

THIS WEEK (March 31–April 4)

- Process/sort/truck out ACM concrete
- Restart lagging installation
- Complete wiring of temporary power in garage
- Remove tunnel at Historic Building

PROJECT TRACKING:

- SOE in place: 95%

ANTICIPATING NEXT WEEK (April 7-11)

- Complete removal of ACM concrete from site
- Complete lagging
- Liven temp power
- Dig test pits for soil sampling

MILESTONES:

- Complete Support of Excavation (SOE): 4/11/25
- Begin excavation for wall footings: 4/30/25

Narrative: ACM concrete processing and trucking continued this week with 4-6 truckloads being removed each day. Expected that the site will have a DEP review at the end of next week to confirm that the ACM removal is complete.

Work to provide temporary power was ongoing, with the electrical equipment rigged to their pads and the electricians wiring them through the end of this week. Power shutdowns to finalize this work will be coordinated with the Town.

The lagging crew re-started this week, to fill in some panels that couldn't be completed earlier due to a sewer line conflict (resolved) and the column repair needed (and completed) at 68 Harvard. There are also a few locations where the grade needs to be lowered further, and additional lagging installed.

SEC has been on site daily, monitoring air quality and the process of removing and trucking of ACM-containing concrete. Overall, the project is on schedule; we expect to begin concrete foundations in May, and steel will begin in mid-September.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

