

PIERCE SCHOOL WEEKLY UPDATE, 05/02/25



THIS WEEK (April 28- May 2)

- Excavate and truck out soil.
- Cut site to subgrade.
- Test pits for utilities, soil samples

PROJECT TRACKING:

- TBD

ANTICIPATING NEXT WEEK (May 5-9)

- Excavate excess material and export.
- Layout and prep for footings
- Remove windows @ Historic Building

MILESTONES:

- —Begin excavation for wall footings: 4/30/25
- —Start concrete footings: 5/19/25

Narrative:

The main activity for this week was the removal of excess material as part of the preparation process to begin building foundations. There were approximately 30 truck trips per day, with police details to assist with managing traffic.

An old stone building foundation was discovered along Harvard Street, directly adjacent to a power duct bank, an electrical conduit and a water main; the team met to formulate a plan to coordinate the new work that will be directly against this existing condition.

Next week we should see more soil removal and trucking, as well as more prep and layout for building footings.

At the Historic Building, some remaining existing windows will be abated and removed.

Weather permitting, contractors will be working the next several Saturdays to stay on schedule, between 8:30am – 3:00pm.

Overall, the project is on schedule; we expect to begin concrete foundations in mid May, and steel will begin in mid-September.

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

