

PIERCE SCHOOL WEEKLY UPDATE, 06/13/25



PLEASE NOTE: UTLITY WORK WILL BE ON HARVARD ST FROM 8:30AM-3:30PM DAILY

THIS WEEK (June 9-13)

- o Excavate and truck out soil
- o Form/Rebar/Pour walls along 1 line
- o F/R/P footings along G/H lines and mockup
- o Prep for footings along G-N, 1-6 lines
- o Cut and cap utilities in Harvard Street

PROJECT TRACKING:

Concrete footings: 20%

ANTICIPATING NEXT WEEK (June 16-20)

- o Cut/cap work continues in Harvard Street
- o Footing prep/layout G-N, 1-6 lines
- o F/R/P footings and walls 'A', 1/1.3, 'G' lines
- o Pump out site pond (per DEP regs)
- o Remove areaways from Historic Building

MILESTONES:

• Complete concrete walls 'A' side: 07/11/25

Narrative:

Concrete pours for footings, piers and walls continued this week in Area A (see next page for graphic). The slab for the project mockup (adjacent to the Library loading dock access, see above) was poured. The site contractor continued with excavation, fill and compaction for the next areas of foundation work.

Two of the areaways at the Historic Building were exposed, as the first step of exposing and waterproofing the foundation wall. Inspections continued daily for compaction, rebar, concrete and bottom of footings.

Approval was received to begin treatment and removal of the site pond (rainwater).

A Utility crew continued with cut and cap work on Harvard Street this week and replaced a section of pipe main that had failed. The camera crew will be back next week to reshoot some of the pipe.

NOTE: BEGINNING ON JUNE 24TH, SCHOOL STREET BETWEEN WASHINGTON AND HARVARD STREETS WILL BE CLOSED FROM 7AM-4:30PM DAILY, THROUGH THE SUMMER. LOCAL BUSINESSES WILL HAVE ACCESS TO THEIR PROPERTIES.

Overall, the project remains on schedule.

For other project details, please visit the Project Website: https://www.brookline.k12.ma.us/Page/2463
To sign up for Project Updates, please go to: https://www.brooklinema.gov/list.aspx?ListID=816



