

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (Sept. 16-20)

- Basement slab trenching started, Hist. Bldg.
- Slate shingle removal done, 70's Bldg 'A'
- Cut/cap of storm and sewer lines underway.
- Test pits started, various locations.

PROJECT TRACKING:

- Abatement 100% complete (interior)
- Slate removal/abatement 70% complete
- Demolition 12% complete

ANTICIPATING NEXT WEEK (Sept. 23-27)

- Complete selective demo, Hist. Bldg
- Begin installation of heat loop.
- Removal/abatement of slate in Bldg 'B'
- Potentially begin brick removal.

MILESTONES:

- Exterior brick removal begins: 9/16/24 9/25/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

