

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (Sept. 23-27)

- Basement slab trenching ongoing, Hist. Bldg.
- Slate shingle removal,, 70's Bldg 'B'
- Cut/cap of storm and sewer lines.
- Test pits completed, various locations.
- Mast arm borings completed on School St.
- Tie in heat loop, Historic Building

PROJECT TRACKING:

- Abatement 100% complete (interior)
- Slate removal/abatement 80% complete
- Demolition 12% complete

ANTICIPATING NEXT WEEK (Sept. 30-Oct. 04)

- Complete selective demo, Hist. Bldg
- Complete removal of slate in Bldg 'B'
- Demo concrete patio and tower base.
- Begin brick removal.

MILESTONES:

- Exterior brick removal begins: 10/2/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

