

PIERCE SCHOOL WEEKLY UPDATE



SPECIAL NOTE: Exterior brick removal begins on Tuesday 10/8/24. Dust monitoring is in place and an industrial hygienist will be on-site to oversee this work, per the DEP.

THIS WEEK (Sept. 30-Oct. 04)

- Slate shingle removal complete
- Cut/cap of water line
- Test pits completed, various locations
- Excavate for footing, Garage 'B'
- Demolition of concrete patio
- Demolish/remove tower base
- Non-structural demo, Historic Building

PROJECT TRACKING:

- Non-structural demo 80% complete
- Slate removal/abatement complete
- Demolition 14% complete

ANTICIPATING NEXT WEEK (October 7-11)

- Continue selective demo, Hist. Bldg
- Remove brick
- Demo concrete bldg/tower connection
- Underground oil tank removal
- Form, rebar, pour garage footing/wall

MILESTONES:

- Exterior brick removal begins: 10/2/24
- Demo begins, 70's bldg.: 10/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

