



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (Jan 22-27)

School Day 7am – 3pm

- BMS training ongoing.
- Responded to teacher requests.
- Student access from Westbourne Terrace changed to the North ramp.

Phase 2 Work:

- Demolition contractor mobilized and started their work.

ANTICIPATING NEXT WEEK (Jan 29-Feb 3)

School Day 7am – 3pm

- No work planned.

Phase 2 Work:

- Demolition to continue. Expect to add another machine to regain schedule.

PHASE 2 MILESTONE DATES:

- Demolition start: 01/23/24
- Demolition complete: **04/04/24**
- Geothermal wells start: **04/26/24**

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>