



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK (July 15-20)

Phase 2 Work:

- Final backfill of geothermal circuits
- Set drainage structures and pipe
- Backfill, compact and grade the site
- Layout and install curb
- Prep for and place retention wall
- Set stone in Rain Garden
- Place footings, walls for North ramp/stairs
- Remove existing sidewalk on Westbourne
- Install new curb on Westbourne

ANTICIPATING NEXT WEEK (July 22-27)

Phase 2 Work:

- Prep playing field base
- Finish install of drainage structures and pipe
- Continue installation of retaining wall
- Install precast curb
- Pour sonotubes in rain garden
- Pour curved bench footings

PHASE 2 MILESTONE DATES:

- Complete retaining wall: 07/17/24 TBD
- ~~Begin re-work of Westbourne Terr:~~ 07/18/24
- Begin turf field install: 08/07/24

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>