



THE RIGHT CHOICE IN PROJECT MANAGEMENT

DRISCOLL SCHOOL WEEKLY UPDATE



THIS WEEK'S PROGRESS

(July 31 – August 5)

- Terrazzo was protected
- The gym logo and striping was completed.
- VCT flooring on level 4 was washed/waxed; level 3 was completed.
- Stair cores have been painted.
- The sloped skylight was completed.
- The generator was started up.
- Mechanical equipment has been started up to start circulating air through the building.
- Town water is connected.
- Final kitchen equipment was delivered.
- Roof edge coping was ongoing.
- Concrete sidewalks were poured on the North and South sides of the site.
- Guardrails at the Pre-K playground have been installed, and playground equipment is on site.
- **Work is scheduled for Saturday 08/05/23.**

PROJECT TRACKING:

Floor 4: VCT flooring is complete
Floor 3: VCT flooring is complete
Floor 2: VCT flooring 70% complete

ANTICIPATING NEXT WEEK

(August 7 – August 12)

- Ceiling tile installation will finish up above the areas held out for terrazzo.
- Guardrail panels at the main stair will continue to be painted and installed.
- VCT flooring will continue on level 2.
- VCT flooring will be washed and waxed on level 3.
- The lift at the stage will be installed.
- Sidewalks at the East and South sides of the site will be placed.
- Playground equipment on the Pre-K roof will be installed.
- RTU's will be started
- The small gym wood floor will be installed.
- The Town's IT work will continue.
- **Work is planned for Saturday 08/12/23.**

MILESTONE DATES:

- Initial furniture delivery: 09/05/23
- Punch list, 3rd and 4th floor: 8/15/23
- Certificate of Occupancy: 09/29/23

For Traffic Safety Enhancements and other project details, please visit the Project Website:

<https://www.brookline.k12.ma.us/Page/2353>