



## THIS WEEK (November 18-22)

- o Brick/conc removal, abatement and trucking.
- o Abatement (elbows, hangers) in 1974 building
- o Remove switchgear in 1974 building
- o Begin building separation
- Build containment for ACM flooring removal, Historic Building
- o Install temp heat in Historic Building

## PROJECT TRACKING:

- Brick removal 80% complete
- Demolition 17% complete

## ANTICIPATING NEXT WEEK (November 25-29)

- o Brick removal on Harvard St side
- o Building separation
- o ACM flooring abatement, Historic Bldg
- o Bring in heavy demo equipment

## **MILESTONES:**

- Demo begins, 1974 Bldg. (B): 12/2/24
- Support Of Excavation (SOE) begins: 01/06/25

For other project details, please visit the Project Website: <u>https://www.brookline.k12.ma.us/Page/2463</u> To sign up for Project Updates, please go to: <u>https://www.brooklinema.gov/list.aspx?ListID=816</u>

