



## THIS WEEK (December 2-6)

- o Brick/conc removal, abatement and trucking.
- o Complete ACM flooring removal, Historic Building

## **PROJECT TRACKING:**

- Brick removal complete
- Demolition 17% complete

## ANTICIPATING NEXT WEEK (December 9-13)

- o Chipping/abatement of mastic
- o Removal of Tyvek paper, Harvard St side

## **MILESTONES:**

- Demo begins, 1974 Bldg. (B): 12/19/24
- Support Of Excavation (SOE) begins: 01/06/25

For other project details, please visit the Project Website: <u>https://www.brookline.k12.ma.us/Page/2463</u> To sign up for Project Updates, please go to: <u>https://www.brooklinema.gov/list.aspx?ListID=816</u>

