

PIERCE SCHOOL WEEKLY UPDATE



NOTE: Demolition is expected to resume on Monday, February 3.

THIS WEEK (January 27-31)

- Process/sort/truck out concrete/metal debris
- Continued to drill/install piles for Support of Excavation (SOE) work
- Foundation abatement (for SOE) completed

PROJECT TRACKING:

- Building Demolition 80% complete

ANTICIPATING NEXT WEEK (February 3-7)

- Process, sort and truck out material
- Drill/install piles for SOE
- Resume demolition of remaining building

MILESTONES:

- Above grade demo complete: 01/31/25 TBD

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Demolition Progress as of 01/31/25

Demolition is expected to resume on Monday, 2/3/25.

