

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (February 3-7)

- Re-start building demolition
- Process/sort/truck out concrete/metal debris
- Continued to drill/install piles for Support of Excavation (SOE) work

PROJECT TRACKING:

- Building Demolition 90% complete

ANTICIPATING NEXT WEEK (February 10-14)

- Complete demolition of above-grade building
- Process, sort and truck out material
- Drill/install piles for SOE
- Begin installation of lagging for SOE

MILESTONES:

- Above grade demo complete: 02/10/25

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Demolition Progress as of 02/07/25

