

## PIERCE SCHOOL WEEKLY UPDATE



**Please note: there will be construction activity this Saturday, February 15, 2025.**

### **THIS WEEK** (February 10-14)

- Complete above-grade building demolition
- Process/sort/truck out concrete/metal debris
- Continued to drill/install piles for Support of Excavation (SOE) work
- Begin installation of lagging panels for SOE

#### **PROJECT TRACKING:**

- Building Demolition 100% complete

### **ANTICIPATING NEXT WEEK** (February 17-21)

- Process, sort and truck out material
- Drill/install piles for SOE
- Continue with lagging for SOE
- Dig test pits for soil sampling

#### **MILESTONES:**

- —Above-grade-demo-complete: 02/10/25

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



# PIERCE SCHOOL BUILDING PROJECT

## Demolition Progress as of 02/14/25

