

PIERCE SCHOOL WEEKLY UPDATE



Please note: there will be construction activity this Saturday, February 22, 2025.

THIS WEEK (February 17-21)

- Process/sort/truck out concrete/metal debris
- Continued to drill/install piles for Support of Excavation (SOE) work
- Foundation removal, truck out ACM concrete.

PROJECT TRACKING:

- SOE in place: 70%

ANTICIPATING NEXT WEEK (February 24-28)

- Process, sort and truck out material
- Foundation removal, truck out ACM concrete
- Drill/install piles and lagging for SOE
- Begin install of temporary power

MILESTONES:

- Complete Support of Excavation (SOE): 3/11/25
- Begin excavation for wall footings: 4/30/25

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>

