

PIERCE SCHOOL WEEKLY UPDATE



THIS WEEK (July 15-19, 2024)

Monday/Tuesday:

- Temp crosswalk created on School Street

Wednesday:

- Designated trees to be removed
- Jersey barriers placed in roadways
- Designated parking meters taken offline

Thursday:

- Construction fencing begins

PROJECT TRACKING:

- Site fencing 0% complete
- Abatement 0% complete
- Demolition 0% complete

ANTICIPATING NEXT WEEK (July 22-26)

- Site fencing and gates completed
- Construction alarms installed on exterior doors
- Parking garage closes (school and lower level)
- Remediation team begins, both buildings

MILESTONES:

- Team mobilizes on-site: 7/8/24
- **Bridge removal: TBD**
- Historic Bldg abatement complete: 8/2/24
- Demolition begins: 9/23/24

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>