

PIERCE SCHOOL WEEKLY UPDATE



NOTE: No work on Wednesday, December 25th, otherwise regular work schedule.

THIS WEEK (December 16-20)

- Abatement was completed
- Removed truck wash area, passed DEP inspection in courtyard area
- Trucked out demolition debris
- Demolition ongoing in two areas
- Brought in large demo excavator

PROJECT TRACKING:

- Brick abatement complete
- Building Demolition 19% complete

ANTICIPATING NEXT WEEK (December 23-27)

- Continue with building demolition
- Receive additional excavator
- Truck out demo material

MILESTONES:

- Demo begins, 1974 Bldg. (B): 12/11/24
- Support Of Excavation (SOE) begins: 01/06/25

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Demolition Progress as of 12/20/24

