

PIERCE SCHOOL WEEKLY UPDATE



NOTE: No work on Wednesday, January 1st, otherwise regular work schedule.

THIS WEEK (December 23-27)

- Demolition continued
- Trucked out scrap metal and demo debris

PROJECT TRACKING:

- Building Demolition 45% complete

ANTICIPATING NEXT WEEK (Dec. 30-January 3)

- Continue with building demolition

MILESTONES:

- Support Of Excavation (SOE) begins: 02/04/25
- Above grade demo complete: 02/12/25

For other project details, please visit the Project Website: <https://www.brookline.k12.ma.us/Page/2463>

To sign up for Project Updates, please go to: <https://www.brooklinema.gov/list.aspx?ListID=816>



Demolition Progress as of 12/27/24

